

## AGGREGATE BASE LABORATORY COMPLIANCE TEST RESULTS

Project Name	Argent Lab Testing			Project No.	E8826-04-02	Date	12/20/21
Sample ID	3/4" Rec. (Crushed) AB	Station	Not Available	Lane	Not Available	Tested by	AD/KW/MR
Sample Description	3/4 inch Recycled (Crushed) A	Aggregate Base	e				

Test	Test Results	Caltrans Standard Specification Acceptance Values - 2018 Operating Range	Caltrans Standard Specification Acceptance Values - 2018 Contract Compliance	Pass/Fail
Resistance Value, CTM 301	82	78		Pass
ivesistance value, OTM 301	02	70		r ass
Sand Equivalent, CTM 217	58	25 or greater	22 to 25	Pass
Durability Index, CTM 229, fine	50	NA	35 or greater	Pass
Durability Index, CTM 229, coarse	74	NA	35 or greater	Pass
Grain Size Analysis, CTM 202	See Attached	See Attached	See Attached	Pass


<sup>\*</sup> If the sand equivalent and/or gradation test results comply with contract compliance requirements but not operating range requirements, contractor may place AB for the remainder of the work day. Contractor shall not place additional AB on following work days until demonstration that placed material meets contract operating range requirements. (Caltrans Standard Spec. 2018, Section 26-1.01(D)

Mark Repking, PG Laboratory Manager

Morle Kepling

Reviewed by:

Jeremy Zorne, PE, GE Geotechnical Group Manager



Medium

19.2

Fine

10.9

	TEST RESULTS				
0	Opening Percent		Spec.*	Pass?	
	Size	Finer	(Percent)	(X=Fail)	
	1	100.0	100.0		
	.75	99.3	90.0 - 100.0		
	.5	88.3			
	.375	77.6			
	#4	55.6	35.0 - 60.0		
	#8	40.2			
	#16	29.2			
	#30	21.3	10.0 - 30.0		
	#50	14.9			
	#100	9.7			
	#200	7.1	2.0 - 9.0		
	*				

Coarse

0.7

Fine

43.7

Coarse

18.4

Material Description						
3/4" Recycled Cri	3/4" Recycled Crushed Aggregate Base					
Atto	Attaulaged Limita (ACTM D 4240)					
PL=	Atterberg Limits (ASTM D 4318) PL= LL= PI=					
Classification USCS (D 2487)= AASHTO (M 145)=						
D <sub>90</sub> = 13.3342 D <sub>50</sub> = 3.7936 D <sub>10</sub> = 0.1592	Coefficients D <sub>85</sub> = 11.6188 D <sub>30</sub> = 1.2539 C <sub>u</sub> = 34.95	D <sub>60</sub> = 5.5645				
Remarks						
Date Received: Date Tested: 12/7/21						
Tested By: KW/AD						
Checked By: MR						
Title: Lab Manager						

Silt

7.1

Clay

\* 3/4" Aggregate Base

% +3"

0.0

Sample Number: 3/4" Rec. Crushed AB

Date Sampled:

**GEOCON CONSULTANTS, INC.** 

Client: Argent

**Project:** Argent Lab Testing

Project No: E8826-04-02 Figure